## Work on electrical de-energized systems



11 fatalities related to work on powered systems occurred within the Company in the last 10 years.








































## Work on electrical



Loca	tion			Date	
Com	Company observed			Permit No.	
YES	40	414		POINTS TO BE CHECKED	
		$\bigcirc$	1	Has the "Safety green light" been carried out?	
	$\bigcirc$	$\bigcirc$	2	Has the representative of the workers received the validated isolation certificate(s) corresponding to the equipment involved in the work to be done?	
			3	Is the circuit or equipment on which the work is to be carried out identified in the field by an authorised perso in the presence of a representative of the workers?	
$\bigcirc$	$\bigcirc$	$\bigcirc$	4	Do personnel performing the activity wear specific PPE for the task?	
			5	Are separation devices set in the identified position as per approved isolation diagram / plan? (master copies to be checked in the dedicated place)	
$\bigcirc$	$\bigcirc$	$\bigcirc$	6	Are separation devices locked and tagged?	
$\bigcirc$	$\bigcirc$		7	Has the zero voltage testing been carried out by an authorized person and demonstrated to the representative of the workers?	
$\bigcirc$		$\bigcirc$	8	Has the grounding / short circuiting been carried out on all conductors including neutral?	
$\bigcirc$	$\bigcirc$	$\bigcirc$	9	Are hazards on adjacent live parts signalled and are protections in place?	
Com	pliand	ce rate	(Nb \	YES/applicable points): / ( %	
Com	ment	s			
Nam	е			Company	
				Signature	