


# WORK ON DE-ENERGIZED ELECTRICAL SYSTEMS

-  Safety Green Light
- 
- 
- 
- 
- 
- 
- 
- 



**14 fatalities**  
related to work on powered systems  
occurred in the Group  
in the last 10 years.

# WORK ON DE-ENERGIZED ELECTRICAL SYSTEMS



Location \_\_\_\_\_ Date \_\_\_\_\_

Observed company \_\_\_\_\_ Permit N° \_\_\_\_\_

YES NO N/A

## POINTS TO BE CHECKED

- |                       |                       |                       |          |  |
|-----------------------|-----------------------|-----------------------|----------|--|
| <input type="radio"/> | <input type="radio"/> | <input type="radio"/> | <b>1</b> | Has the "Safety Green Light" been carried out?   |
| <input type="radio"/> | <input type="radio"/> | <input type="radio"/> | <b>2</b> | Is the isolation certificate available in the Permit To Work documentation, is it updated and validated?   |
| <input type="radio"/> | <input type="radio"/> | <input type="radio"/> | <b>3</b> | Has the circuit or equipment on which the work is to be carried out been identified in the field by Operating Authority Representative and in the presence of the Performing Authority Representative? |
| <input type="radio"/> | <input type="radio"/> | <input type="radio"/> | <b>4</b> | Are personnel performing the activity wearing task-specific PPE?   |
| <input type="radio"/> | <input type="radio"/> | <input type="radio"/> | <b>5</b> | Are separation devices set in the position specified on the isolation diagram / plan?  |
| <input type="radio"/> | <input type="radio"/> | <input type="radio"/> | <b>6</b> | Have separation devices been locked and tagged and has the Performing Authority Representative got a key of the locking device?  |
| <input type="radio"/> | <input type="radio"/> | <input type="radio"/> | <b>7</b> | Has the zero voltage testing been carried out by an authorized person and demonstrated to the Performing Authority Representative?   |
| <input type="radio"/> | <input type="radio"/> | <input type="radio"/> | <b>8</b> | Has the grounding / short circuiting been carried out on all conductors including the neutral cable?   |
| <input type="radio"/> | <input type="radio"/> | <input type="radio"/> | <b>9</b> | Have hazards on adjacent live parts been flagged up and are protections in place?  |

Compliance rate (Nb YES/applicable points): \_\_\_\_\_ / \_\_\_\_\_ ( \_\_\_\_\_ %)

Comments \_\_\_\_\_

Name \_\_\_\_\_ Company \_\_\_\_\_

Signature \_\_\_\_\_